EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drain at AYR Layout Byraveshwaranagara in Ward No. 12 Shettyhalli Sub Division.
2	Amount of Work Portion	49,50,215.82
3	Estimated Cost	50.00 Lakhs
4	Name of Contractor	Technical Manager (West), KRIDL
5	Agreement No	150/2017-18
6	No and date under which work order issued	150/2017-18 D: 22.07.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	13.10.2017
9	Date of receipt of application in the sub division office	13.10.2017
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	471 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	75%.
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Work for Laying of Water Supply and Sanitary Lines, Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval without penalty

Assistant Engineer
W-12

Assistant Executive Engineer
Shettyhalli Sub Division, Bangalore

Recommended for EOT approval

Executive Engineer
Dasarahalli Division, Bangalore.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Chief Engineer
Dasarahalli Zone, BBMP